

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 181 Const Calendar Day: 389 Date: 02-Oct-2010 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 21-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐

Saturday work. All 10 hours worked are overtime hours.

W-LINE:

Splice 4W/5W:

- Bolting up the Bottom Plate (Aaron Kent)

Splice 6W/7W:

- Top Deck weld U/T'd by QC
- Finish pretensioning bolts in the U-ribs 1 – 39

CB8/7W:

- Tested torque on all of the Web Stiffeners.
- Remove scaffolding

E-LINE:

Splice 7E/8E:

- Finished cover pass on the Top Deck weld.
- Bottom Plate welding in process

Joe Lanz and Jojo Lizardo are on site for QA