

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 173 Const Calendar Day: 392 Date: 05-Oct-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 06-Oct-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower erection . They started at 7:00 AM.

Augie & Carlos had to work on the barge rigging , & work with the other crews on the top of the temporary tower .

Barry & Steve had to work on the bumper bracket for the tower crane . Crews had to install the remaining bolts between the tower support assembly & the pumper bracket , & prepare the install the side pumper guards on the pumper bracket . Crews started at 7:15 AM. They were done at 11:00 AM.

After that , crews had to with the other crews on the tower erection to the end of the shift .

Tony , Samuel , & Kevin had to work on the temporary tower . Crews had to disassemble the gantry over hang at 72 meters elevation . They had to remove the remaining bolts , hook the South cross member to the tower crane, pull it out of the site & store it on the W line . Crews started at 7:30 AM. They were done at 10:30 AM.

After that , crews had to remove the bolts from remaining 4 sections of the over hang support beams , & drive drift pins . Crews were done at 11:30 PM..

Then , crews had to work on the temporary tower erection at 92 meter elevation . The South East corner was in the air at 11:40 AM. Crews had to set it in place , install bolts & drive drift pins . They were done at 1:00 PM.

In addition to that , crews had to set the South West vertical support . They were done at 2:00 PM. Augie & Carlos had to unhook the shackles & hook the spreader beam to pick up the South truss . Crews were done at 2:30 PM.

The South truss was in the air at 3:10 PM. Crews had to use hydraulic jacks to open the top gussets to slide the truss assembly . The South truss was in place at 4:35 PM. Crews had to install bolts & drive pins . They were done at 5:00 PM. Crews left at 5:20 PM.

Carlos & Froylan had to work on the top of the tower shafts . Crews had to clean the top of the tower shafts where the splicing plates will be set using thinner , & brush the bolt holes with wire brush . Crews started at 7:30 AM. They were done at 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 173 Date: 05-Oct-2010 Tuesday

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			