

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 174 Const Calendar Day: 393 Date: 06-Oct-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower erection at 92 meters elevation. They started at 7:00 AM.

Richard & Roberto had to work on bolting. Crews had to install bolts on the new erected cross members from 72 meters elevations to 92 meters elevation. They started at 7:30 AM. On the South side of the tower at 82 meters elevation. Crews were done at 5:15 PM.

Carlos & Augie had to work on the barge rigging sections & work with the other crews on the top of the temporary tower.

Tony, Barry, Kevin, Samuel, & Steve had to work on the temporary tower erection from 81meters to 92 meters elevations. Crews started at 7:40 AM. They had to erect the North West vertical support. Crews were done at 8:30 AM.

After that, crews had to set the West truss. The West truss was in the air at 8:55 AM. It was in place at 10:45 AM. Crews had to drive drift pins & install bolts to secure it in place.

Then, Barry & Steve had to work on the bolting on the temporary tower, & they had to work on the floats at the section connections to the end of the shift.

Tony, Kevin & Samuel had to pull the North & South gantry over hang beam assemblies from 72 meters elevation & set them on the barge. Crews started on the South assembly at 11:10 AM. They were done at 2:20 PM. They started on the North assembly at 2:45 PM. Crews were done at 3:50 PM.

Finally, crews had to work on the North East corner. The North East corner was in the air at 4:55 PM. It was set in place at 5:30 PM. They had to install bolts & drive pins. Crews were done at 6:20 PM. They left at 6:30 PM.

Carlos, Jose, & Froylan had to work on the top of the tower shafts. Crews had to clean the bolt holes using wire brush, & the outer surfaces using thinner & acetone. Crews started at 7:10 AM. They had to stop at 11:00 PM. due to the heavy activities on the temporary tower.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 174 Date: 06-Oct-2010 Wednesday

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|------------------------------------|-----------------------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | SAMUEL TORRECILLAS | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE ROMO-HERNANDEZ | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | FROYLAN RUIZ-AYALA | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | CARLOS GARCIA | 4.00 | 0.00 | 0.00 | 4.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROBERTO HERNANDEZ-ZEL | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD GARCIA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | OTH | NICOLAUS SHAFER | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Ironworker | JNM | HAYES BATISTE | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Ironworker | FOR | CARLOS VALVERDE | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANTHONY COSTA | 8.00 | 3.00 | 0.00 | 11.00 | | <input type="checkbox"/> |
| Equipment | | | | | | | | |
| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 743 | Marine, Barge, Flexifloat 1 EM1010 | 8.00 | 2.00 | 0.00 | 0.00 | No | | <input type="checkbox"/> |
| *E0090562 | TOWER CRANE | 8.00 | 2.00 | 0.00 | 0.00 | No | | <input type="checkbox"/> |