

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:13 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 184 Const Calendar Day: 393 Date: 06-Oct-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments****OFFICE WORK:**

- Prepared for, and attended, meeting covering procedures for Confined Space entry on the various portions of the job. For the rest of the morning and into the afternoon I worked with Paul Jefferson and Daryoush Bahar on the OBG section.
- Write and review diaries
- Review Plans and Specs

**FIELD WORK:**

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line.

**E-LINE:**

- Weld repair on the Lifting Lug hole plugs at lift 1E
- Continue bolting connections of the CB9 and CB10 to segment 8E
- Continued attention paid to U/T results on the Top Deck weld of 7E/8E

**W-LINE:**

- Erect segment 8W
- U/T on Top Deck for 6W/7W

Accrued 2 hours of overtime covering and documenting the Contractor's activities.

