

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:03 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 175 Const Calendar Day: 394 Date: 07-Oct-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower erection . They started at 7:00 AM.

Carlos G. , Jose , & Carlos M. had to work on the top of the tower shafts . Crews had to clean the bolt holes using wire brush & clean the splicing surfaces of the shafts using thinner & acetone . Crews started at 7:00 AM. They were done at 10:00 AM.

Roberto & Richard had to work on bolting the temporary tower connections from 72 meters elevations to 82 meters elevation . Crews started on the West side of the tower at 7:15 AM. They were done at 1:40 PM.

After that , crews had to work on the North side to the end of the shift . They started at 1:50 PM. Crews were done at 5:10 PM.

Augie & Carlos had to work on the barge rigging sections & flying bolts & materials to the site , & work with the other crews on the top of the temporary tower .

Tony , Kevin , & Samuel had to work on the tower erection . Crews had to set the North truss , & cross beams on the South truss . Crews started at 7:15 AM. They had to set 2 I beams in the middle of the South truss . Crews were done at 8:30 AM.

After that , crews had to set the North truss . The North truss was in the air at 8:50 AM. It was set in place , bolts & drift pins were installed & the crane was released at 10:45 AM.

In the afternoon , crews had to fly the South elevator cabin , tracks & accessories , platforms , crating & set them on the E line . Crews started at 12:40 PM. They were done at 2:00 PM.

Then , crews had to erect the South elevator supporting frame for the platform & erect the platform at 87 meters elevation . They started at 2:10 PM. Crews were done at 4:30 PM. All sections were secured with bolts .

Barry & Steve had to set the floats at the connections at all elevations & sides . Crews started at 7:10 AM.

In addition to that , crews had to work with the other crews on the tower erection , & bolting the tower cross members at all elevations & locations to the end of the shift .

**04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 175    Date: 07-Oct-2010    Thursday

04-0120F4    Bid Item: 053    T-L02-STE.053    Tower Lift 02 Strut East Erect structural steel (bridge tower)  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>