

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 176 Const Calendar Day: 395 Date: 08-Oct-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower erection . They started at 7:00 AM. ☐

Carlos & Augie had to work on the top deck on the W line rigging sections & materials for the South elevator & platforms , & they had to work with the other crews .

Steve , Barry , Richard , & Roberto had to work on the temporary tower bolting the sections at all connections & elevations . Crews started at 7:10 AM.

In addition to that , crews had to work on the pumper guard for the tower crane . They had to adjust the pads plates , & tighten them . Crews were done at 3:10 PM.

Tony , Kevin & Samuel had to work on the temporary tower erection . Crews had to set the cross beam on the East side of the tower , & set 2 stiffener beams on the top of the East corners . Crews started at 7:15 AM.

In addition to that , crews had to set the grating for the working platform at 82 meters . crews were done at 3:10 PM. All crews left at 3:20 PM.

Earl , Ian & Eric had to work on the temporary tower . Crews had to weld brackets on the 4 corners of the temporary tower for the safety net . Crews had to mobilize their tools & equipment , reroute the power lines . They started at 12:40 PM. Crews were done at 1:00 PM. They started to weld on the South West corner at 1:20 PM. Crews were done at 3:10 PM. They had to wrap up their tools & equipment . They left at 3:30 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	3.00	0.00	0.00	3.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 176 **Date:** 08-Oct-2010 **Friday**

Ironworker	FOR	EARL CLAYBORN	3.00	0.00	0.00	3.00	<input type="checkbox"/>	
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	RICHARD GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
002083	WELDING MACHINE, MILLER 250 AMP						No	
			3.00	0.00	0.00	0.00		<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP						No	
			3.00	0.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>