

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:07 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 175 Const Calendar Day: 398 Date: 11-Oct-2010 Monday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 23-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM** 50 - 60 **12 PM** 50 - 60 **4PM** 50 - 60**Precipitation** 0 **Condition**Working Day ☒ If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-FPC.038	E Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 175

Date: 11-Oct-2010

Monday

04-0120F4	Bid Item: 055	W-L07-000.055	W Line Lift 07 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 055	W-L08-000.055	W Line Lift 08 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 055	E-L07-000.055	E Line Lift 07 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 055	E-L08-000.055	E Line Lift 08 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 175

Date: 11-Oct-2010

Monday

04-0120F4 Bid Item: 056 W-L06-OBG.056 W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L07-OBG.056 W Line Lift 07 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L02-OBG.056 E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L07-ALB.056 W Line Lift 07 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L07-WEL.056 W Line Lift 07 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L07-CWT.056 W Line Lift 07 Counter Weight Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L08-OBG.056 W Line Lift 08 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L02-CBM.056 E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 175

Date: 11-Oct-2010

Monday

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L07-CB1.056 E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L09-CB1.056 E-W Line Cross Over Lift 09 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 X-L09-CB1.056

Weather: Hi 70°F Low 58°F, sunny, medium to high wind all day,

Description of Work by ABF and its Sub-contractors.

W2 Activities

- W2 Structural Concrete Bridge (Item 38)
- ABF continues removing the grout pack under the bracing connections.
- CONCO had a crew of 2 people.
- CONCO crew finished the formwork for the Bike Path Brackets.
- The concrete pour is scheduled for tomorrow 10/12/10.

Activities at Site (Item 56 & 60):

- On 10/6/10, ABF lifted the Lift 8-W and installed the shear plates.
- ABF pulled the OBG 8-W towards Lift 7-W 10/7/10 and installed the seismic stops.
- ABF continues bolting the Cross Beams CB-9 and CB-10 to the OBG Lift 8-E.
- The Cross Beams CB-9 and CB-10 were aligned with Lift 8-W and were secured by a few pins. No bolting was being performed at this end.
- ABF unloaded 13 pieces of Counter Weight Forms on Lift 8-W on 10/7/10.
- ABF continues welding and bolting at the junction of 7-W and 8-W.
- Lift W-Line Deviation Saddle 3rd Piece (Item #60)
- ABF continues fabricating a Lifting Frame/Cradle for the erection of W-Line Deviation Saddle 3rd and



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 175

Date: 11-Oct-2010

Monday

final piece.

- ABF continues to install two temporary supporting brackets for the 3rd piece of the W-Line Deviation saddle.
- These are supported on existing temporary bolts.

Pier 7 and Shear Leg Crane & Lifting Frame Activities

- One ship arrived from China over the weekend.
- The Ship carried mainly the Lift-2 of the Tower consisting of 4 pieces.
- It also brought OBG Lifts 9-E and 9-W.
- It also brought Cross Beams CB-11 and CB-12.
- Today ABF was preparing to unload the minor materials from the ship.
- ABF was also cutting the bracing frames from the Cross Beams, Towers and the OBGs.
- The Lifting Frame was at the Pier 7.
- The Shear Leg Crane was at the Pier 7.

04-0120F4	Bid Item: 056	X-L09-CB2.056	E-W Line Cross Over Lift 09 Cross Beam 2
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-ALB.056	E Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-WEL.056	E Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L07-OBG.056	E Line Lift 07 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 175

Date: 11-Oct-2010

Monday

04-0120F4 Bid Item: 056 E-L07-ALB.056 E Line Lift 07 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L07-WEL.056 E Line Lift 07 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-OBG.056 E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-ALB.056 E Line Lift 08 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-WEL.056 E Line Lift 08 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-E2C-ESA.060 E Line E2 Cap East Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 W-E2C-ESA.060 W Line E2 Cap East Saddle
AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 175 Date: 11-Oct-2010 Monday

04-0120F4 Bid Item: 063 E-W2C-HIK.063 E Line W2 Cap Hinge K

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 063 W-W2C-HIK.063 W Line W2 Cap Hinge K

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 064 0-000-000.064 INSTALL STRUCTURAL STEEL (BRIDGE)(PIPE BEAM)(HINGE A)

AMERICAN BRIDGE/FLUOR, A JV