

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 006 Const Calendar Day: 398 Date: 11-Oct-2010 Monday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug

Approved Date: 09-Dec-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities☐**04-0120F4 Bid Item: 053 T-L01-GRT.053 Tower Lift 01 Grout Baseplates Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TSE.053 Tower Lift 01 Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TSW.053 Tower Lift 01 Tower SW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 grouting of North and South shaft

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Tern, Ae Diary #: 006 Date: 11-Oct-2010 Monday

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Painter	FOR	Tony Katrones	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Brandon Gaya	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Sidney Nachor	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Mike Gaya	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Tower Activities 078 T-L01-ENE.078

☐

Certified Coating Co. continued with the paint repair operation on the SAS Tower. Mike Gaya start blasting the outside of the West shaft in the splices zone at approximately 8:45 AM. Mike also blasted part of the skin C, on the inside, on all of the tower shaft. The blasting were done by 10:45 AM. After Mike Gaya finished blasting, Brandon Gaya mix the interzinc 22 paint and Sydney Nachor painted all of the blasted area and the bolt hole that need painting.

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ESE.078 Tower Lift 01 External Paint Tower SE

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ESW.078 Tower Lift 01 External Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-INE.078 Tower Lift 01 Internal Paint Tower NE

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ISW.078 Tower Lift 01 Internal Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ISE.078 Tower Lift 01 Internal Paint Tower SE

AMERICAN BRIDGE/FLUOR, A JV