

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 179 Const Calendar Day: 400 Date: 13-Oct-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:45 AM. Crews had to work on the splice plates erection , & work on the temporary tower , & South elevator . Crews started at 7:00 AM.

Ian & Eric had to work on the temporary tower . Crews had to weld brackets for the South elevator Crews had to mobilize & set their tools & equipments at 82 meters elevation , set & weld the brackets for the elevator tower track . crews started at 7:10 AM. They were done at 3:00 PM.

After that , crews had to weld brackets for the safety net at 62 meters elevation . Crews were done at 5:10 PM. They left at 5:20 PM.

Benjamin had to work with Cabrillo Hoist crews & with the welders on the South elevator . He was done at 3:00 PM.

Barry , & Steve had to work on the temporary tower at 82 meters elevation . Crews had to install , snug & pretension the bolts at the connections. They started at 7:15 AM. Crews were done at 5:10 AM.

Augie & Carlos had to work on the barge rigging the splice plates & work with the other crews on the top of the temporary tower . Crews started at 7:10 AM.

Tony , Kevin & Samuel had to work on the splice plate erection . Crews started at 7:20 AM. The last splice plated for side C for the West tower was in the air at 7:20 AM. Crews had to set the plate in place & secure it with bolts . Crews were done at 7:55 AM.

After that , crews had to work on the North tower shaft . The 1st plate for A side was in the air at 8:00 AM. Crews were done setting the splice plates for the North tower shaft at 10:10 AM.

Then , crews had to erect the splicing plates for the East tower shaft . They started at 10:30 AM. Crews were done at 1:20 PM.

In addition to that , crews had to set the corner plates . They had to set 2 plates in each of the tower shafts . Crews started at 1:40 PM. They were done at 3:10 PM.

Finally , crews had to work on the over hang for the gantry . Crews had to prepare to set the North side beam assembly . They were done at 4:30 PM. The North over hang beam assembly was in the air at 4:35 PM. Crews had to set it in place & secure it with bolts & drift pins . Crews were done at 5:50 PM. They left at 6:00 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 179 Date: 13-Oct-2010 Wednesday

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.50	0.00	10.50		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
002321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.50	0.00	0.00			