

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 180 Const Calendar Day: 401 Date: 14-Oct-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews had to work on the temporary tower , work on the gantry , work on the South elevator & stair case . Crews started at 7:00 AM.

Ian & Eric had to work on the South elevator . Crews had to set & weld brackets for the elevator track . Crews had to prepare their tools & equipment , wait for the track to be set in place , & weld the brackets . Crews started at 7:15 AM. They were done at 10:00 AM.

In addition to that , crews had to work with Jonathan & Ryan on the stair case . Crews had to set 3 sections of the stair case & they had to weld the clamp plates to the temporary tower . They started at 11:00 AM. Crews were done at 5:00 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM.

Benjamin had to work with Cabrillo Hoist crews & work with the welders on the South elevator . He started at 7:10 AM. He was done at 3:30 PM.

Augie , & Carlos had to work on the barge & on the top of the deck rigging sections & materials for the gantry frames erections .

In addition to that , crews had to work with the other crews on the top of the temporary tower , & they had to connect the bearing plates to the gantry I beams .

Jacob , Tony , Kevin & Steve had to work on the gantry erection . Crews had to work on the South beam assembly . They started at 7:30 AM. The South beam assembly was in the air at 8:20 AM. It was set in place , secured with bolts & drift pins , & the crane was released at 9:30 AM.

After that , crews had to set the connector beam between the beam assemblies . The connector beam was in the air at 10:35 AM. it was set in place , bolts & pins were installed . The crane was released at 11:50 AM.

In the afternoon , crews had to set the float at the connections , They started at 12:40 PM.

Barry , & Samuel had to work on the bolts installation at the connections & work with the other crews on the gantry over hang erections .

Steve left at 3:40 PM. All other crews were done at 5:10 PM. The left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 180 Date: 14-Oct-2010 Thursday

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | SAMUEL TORRECILLAS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN EVANCHIK | 2.00 | 0.00 | 0.00 | 2.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOHNATHAN CANITES | 2.00 | 0.00 | 0.00 | 2.00 | | <input type="checkbox"/> |
| Ironworker | APP | IAN MURPHY | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ERIC SPARKS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | OTH | NICOLAUS SHAFER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | HAYES BATISTE | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | CARLOS VALVERDE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANTHONY COSTA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|--|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 002070 | WELDING MACHINE, MILLER 250 AMP | 8.00 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| 002321 | Equipment, Crane, 90 Ton Rough Terrain | 8.00 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| 743 | Marine, Barge, Flexifloat 1 EM1010 | 2.00 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| *E0090562 | TOWER CRANE | 8.00 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |