

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:53 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 183 Const Calendar Day: 405 Date: 18-Oct-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the gantry assembly, pretension the erection tower bolts, prepare for lift 2 erection, & set the South stair case. Crews started at 7:20 AM.

Carlos & Augie had to work on the top deck on the W line & on the barge rigging the gantry accessories, materials & equipments, & work with the other crews on the gantry assembly & erection tower.

Tony, Barry, Jacob, Kevin, Steve, & Samuel had to work on the gantry assembly. Crews had to work on the hydraulic jacks & the accessories placement. They started at 7:30 AM.

Nicolaus started to fly the pushing jacks for the lower frame at 7:40 AM. Crews had to set the jacks & their accessories in place, lock them & install the pins. They were done at 10:00 AM.

After that, crews had to work on the South cat walk. They started to set the 1st section at 10:30 AM. Crews were done at 12:00 PM.

In the afternoon, crews had to connect the hydraulic hoses & power lines between the hydraulic pump the jacks, install the accessories parts for the gantry, sort, fly, & store the bolts inside the East tower shaft for the splice plates. Crews were done at 5:10 PM.

Obra, & Matt crews had to pretension the bolts at the connections at all locations & elevations on the temporary tower, & gantry assembly beams. Crews had to prepare their tools, & equipment, reroute & connect the air lines. Crews were done at 8:00 AM. Crews started at 82 meters elevation at 8:10 AM. Crews were done at 5:10 PM.

Bryce, Darcel, Ian, Melvin, & Roberto had to work on the bearing plates for the gantry I beam supports. Crews had to weld the lower plates on the bearing plate to the temporary tower. Crews had to prepare their tools & equipment, clean & grind the edge of the plates. They were done at 8:20 AM.

Crews started to weld at 8:30 AM. They were done at 5:00 PM. Crews had to wrap up their tools & equipment. They left at 5:20 PM.

Andy, Jonathan, & Ryan had to work on the South stair case. Crews had to set the top section of the stair case for the 97 meters elevation. They started at 3:30 PM. Crews were done at 5:10 PM.

Bryce had to weld the holding brackets to the erection tower. He started at 4:20 PM. He was done at 5:10 PM.

Benjamin had to work with all crews at all time. He had to fly materials, & equipment to the working areas on the site.

All crews left at 5:20 PM.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 183 Date: 18-Oct-2010 Monday

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL HALEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DARCEL JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MELVIN IVY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANDY NEAE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CONRADO BAUTISTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002083	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002070	WELDING MACHINE, MILLER 250 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

