

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:12 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 197 Const Calendar Day: 412 Date: 25-Oct-2010 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 22-Jan-14 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

## OFFICE WORK:

- Review Plans and Specs
- Review Submittals 1135, 1264, 1637, and 1638 for the upcoming erection of Lift 9E, next week.
- Had to map out multiple "drives" due to power outages and server problems

## FIELD WORK:

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line.

- The first leg of the second lift of the Tower is being erected today
- Bolting of the W-Line connections with both Crossbeams 9 and 10
- Bolt testing of the E-Line connections with Crossbeams 9 and 10

Accrued 2 hours of overtime today documenting and covering the Contractor's hours of operation.

