

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:12 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 198 Const Calendar Day: 413 Date: 26-Oct-2010 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 22-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

OFFICE WORK:

- 0800 hrs Staff Meeting was held over at Tai-Lin Liu's desk
- 1000 hrs QA/QC Meeting
- Review Plans and Specs

FIELD WORK:

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line

- Accompanied Balan Kannu and some of his group, along with Bart Ney and a tour group, to the field in the afternoon
- Counter weight on the W-Line was erected near Panel Point 11
- The second leg of the second lift of T1 was erected today
- The third leg was picked and set on the Tipping barge later in the afternoon
- Bolting of the CB9 and CB10 East and West connection continues

Accrued 2 hours of overtime covering and documenting the Contractor's hours.

