

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:11 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 203 Const Calendar Day: 420 Date: 02-Nov-2010 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 22-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments****OFFICE WORK:**

- 0800 hrs Staff Meeting
- Review Plans and Submittals
- Update Progress sheets

**FIELD WORK:**

- Prepare for the lifting of Lift 9E tomorrow
- Weld up the access holes and Lifting Lug holes in the Top Deck of Lifts 4E and 2E
- Welding of the 485 stiffeners on the underside of the Top Deck at 5E/6E, North and South

**DISCUSSIONS:**

Paul Jefferson called from China to check on the status of field splice measurement taking . It has not been agreed that we are to take measurements across the entire splice yet. In fact, it was agreed that there was not to be any "double inspection" of the splices.

