



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 5:12 PM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 172 Const Calendar Day: 421 Date: 03-Nov-2010 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date: 11-Apr-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 70 - 80

Precipitation 0.00"

Condition Mostly sunny to partly overcast

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Work description.

- See Lalit's diary for ABFs labor, equipment, and operations at the W2 cap beam.
- Surveyed the movement of the E2 cap beam throughout the day using a total station. Measurements were taken on top of the vertical face of the cap beam at the columns of E2 and at control point TD2001.
- Began to process the surveying information gathered today.



#### Attachment



The bubble on the tribrach had shifted giving further evidence that the E2 cap beam moves throughout the day.



OBG lift 9E was placed on the E-Line truss today.