

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 069 Const Calendar Day: 421 Date: 03-Nov-2010 Wednesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 13-Jan-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CERTIFIED COATING
COMPANY**☐

During inspection and testing at cross beam #8, I noticed over sprayed paint at some location. Foreman Mike Gaya, said it was done by one of his new employee and this will not happen again. The of thje inspevtion was okay. They blast and applied prime 22 HS on the OBG #2 W-line and applied inter zinc 52 on repairs on the counter weight W-line.

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 069 Date: 03-Nov-2010 Wednesday

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L03-OBG.077 W Line Lift 03 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	STEVE SCHIMIDT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	SIDNEY NACHOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 W-L04-OBG.077 W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	SIDNEY NACHOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	SIDNEY NACHOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 069

Date: 03-Nov-2010 Wednesday

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L07-CBM.077 E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	CHAD OWNES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	SIDNEY NACHOR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L08-CBM.077 E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	STEVE SCHMIDT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 069 Date: 03-Nov-2010 Wednesday

04-0120F4 Bid Item: 077 E-L04-OBG.077 E Line Lift 04 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 080 0-000-000.080 CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING

AMERICAN BRIDGE/FLUOR, A JV

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	----------------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 069

Date: 03-Nov-2010 **Wednesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV

*E0010583

No

0.00 0.00 0.00 0.00

