

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 198 Const Calendar Day: 426 Date: 08-Nov-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 08-Dec-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the struts & façade erections , & work on the working platform . They started at 7:20 AM.

Carlos & Casey had to work on the top of the W line rigging materials to the site , work with the other crews in all areas , & assemble the South landing platform .

Carlos & Augie had to work on the cross beam . Crews had to adjust the retainer plates on the South West tower shafts . Crews had to use hydraulic jack to bring the retainer plate against the boss plate . They started at 7:30 AM. Crews were done at 8:50 AM.

Augie & Jacob had to work on the corner cover plates . Crews had to clean the holes & rethread the holes . Crews started at 7:20 AM.

In addition to that , crews had to work with the other crews on the struts , façade plates , set & bolts the grading on the permanent center platform , install 3 brackets on the South side for the landing platform from the E line (2 brackets on the South tower shaft , & 1 bracket on the East tower shaft) .

Tony , Ryan , & Kevin had to work on the struts , & top façade plates at 53 meters elevation , Crews started at 7:30 AM. They had to sort the top plates , bolts , fly the ladder & hand rail sections for the 53 meters façade & store them on the W line , prepare the ladder to be installed between 53 & 65 meters elevations . Crews were done at 8:45 AM.

The 1st strut for the West side was in the air at 8:50 AM. Crews had to set the 2 West struts in place & secure them with bolts . Crews started at 9:00 AM. They were done at 10:10 AM.

After that , crews had to place the top façade plates . They started at 10:30 AM. They were done at 1:00 PM.

In the afternoon , crews had to unload a new shipment for the 65 meters elevation façade , & for the 65 meters working platform & accessories , fly out of the site excess materials & store them on the barge . Crews started at 1:20 PM. They were done at 3:30 PM.

Then , crews had to work on the permanent platform between the tower shafts at 53 meters . They had to set the cross beam , install bolts & set the grating . Crews were done at 4:30 PM.

In addition tot hat , crews had to set the South landing platform . Nick flow the platform to the site at 4:35 PM. Crews had to set it in place , install 2 bolts on each of the 6 connections . Crews were done at 5:20 PM. Ryan left at 3:15 PM. All other employees left at 5:30 PM.

Ian had to work on the working platform at 53 meters elevation . He had to over haul the grating connectors . He had to change the bad ones , add more at the splices , & tighten the loose connectors . He started at 7:30 AM. He was done at 5:15 PM. He left at 5:20 PM.

04-0120F4

Bid Item: 053

T-L01-JSS.053

Tower Lift 01 Jacking System and Shims



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 198 Date: 08-Nov-2010 Monday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			