

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:57 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 110 Const Calendar Day: 434 Date: 16-Nov-2010 Tuesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE)(TOWER);  
CCO 156, REPLACE DACROMET FASTENERS;  
HIGH STRENGTH FASTENER ASSEMBLY PRE-INSTALLATION TESTING:

For ABF, engineers Chris Bausone and Sabrina Levine are present for testing. For CT, engineers Bob Brignano and Sanny Khaw are present for testing. Today's testing is for rotational capacity, minimum tension verification, and inspection torque. Work happens at Bolt Testing Conex ABF ID 002079 with Skidmore Model HT 4000 ABF ID 000612 in the warehouse. The samples for testing today were taken yesterday. Testing rocap lots is 0900 to 1130. Three (3) lots of A490M Geomet coated M27 assemblies and six (6) lots of A490M Geomet coated M30 assemblies are tested.

See the attached Bolt Test Form for details of the testing.

