

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:29 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 032 Const Calendar Day: 434 Date: 16-Nov-2010 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

23-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 99 Bike Path Surveying**

Surveying bike path girders.

**CERTIFIED COATING  
COMPANY**

Contractor prepared OBG #3 splice weld for finish coat of paint, prime CB #10 E-line, derig access CB #3 E-line but finish coat is not apply.

☐☐**04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel**

CERTIFIED COATINGS COMPANY

**04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel**

CERTIFIED COATINGS COMPANY

**04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel**

CERTIFIED COATINGS COMPANY



ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Mofor, Sebastian

**Diary #:** 032

**Date:** 16-Nov-2010 Tuesday

**04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel**  
**CERTIFIED COATINGS COMPANY**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 077 X-L09-CBM.077 E-W Line Cross Over Lift 09 Cross Beam Clean and paint structural steel**  
**CERTIFIED COATINGS COMPANY**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	STEVE SCHIMIDT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 077 X-L10-CBM.077 E-W Line Cross Over Lift 10 Cross Beam Clean and paint structural steel**  
**CERTIFIED COATINGS COMPANY**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	SIDNEY NACHOR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel**  
**CERTIFIED COATINGS COMPANY**

**04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)**  
**CERTIFIED COATINGS COMPANY**

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Mofor, Sebastian    **Diary #:** 032    **Date:** 16-Nov-2010    **Tuesday**

Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	APP	ROBERT ANDERS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor	OTH	JAMES ALLEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0030583							No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0020583							No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
684	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION						No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>