

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 205 Const Calendar Day: 435 Date: 17-Nov-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had o work on the erection tower , work on the struts at 77 meters , & prepare to extend the tower crane . Crews started at 7:00 AM.

Augie & Casey had to wok on the barge rigging materials to the site . Crews started at 7:15 AM. They were done at 2:10 PM.

After that , cres joined the other crews on the erection tower to the end of the shift .

Obra , Barry , & Michael had to work on the East struts at 77 meters elevation . Crews had to work on the remaining temporary bolts . Crews started at 7:10 AM. They were done at 4:40 PM.

After that , crews joined the other crews bolting the cross bracing on the platform to the end of the shift .

Ryan N. Jacob , Jeffrow , & Pablo had to work on the working platform at 81 meters elevation . Crews had to work on the connections between the sections , & cross members . They had to install , snug , mark the bolts for 1/3 turn , & pretension them . They started on the East beam at 7:10 AM. Crews were done at 5:10 PM.

Tony , Kevin R. , Ryan E. , had to work on the erections of the platform . Nicolaus flew the 1st cross beam for the South side at 7:30 AM. Crews had to set the beam in place secure it with bolts . Crews were done at 8:15 AM. & were done setting the remaining beams at 10:00 AM.

After that , crews had to unload the barge & store the grating & it's accessories on the W line . They started at 10:30 AM. Crews were done at 2:00 PM.

Then , crews had to work on bracing the platform . They had to erect the bracing on the East side between the cross beams . They started at 2:20 PM.

In addition tot hat , crews had to set the bumper guards between the platform & the tower shafts . Crews were done at 5:10 PM.

Mathew & Kevin K. had to install life lines on the platform . Work with the other crews on the platform erection . Crews started at 7:15 AM. They were done at 9:00 AM.

After that , Mathew had to work on house keeping . Kevin joined the bolting crews to the end of the shift . Tower crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 205 Date: 17-Nov-2010 Wednesday

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			