

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 207 Const Calendar Day: 437 Date: 19-Nov-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower crane & work on the working platform They started at 7:00 AM.

Carlos , Tony , Kevin , Jaime , Augie , & Casey , Jacob , & Jeffery had to work on the tower crane . Crews had to pretension the 50 millimeters bolts in the last 2 sections . Crews started at 7:00 AM. They were done at 8:30 AM.

After that , crews had to remove the cantilever beam & the slider from under the cockpit . Crews were done at 9:00 AM.

Then , Tony , Kevin , & Jaime had to erect the supporting beams for the grating , & erect the East over hang beams . Augie & Casey had to work on the W line rigging materials to the site . Jacob & Jeffery had to work with all crews in all areas . They started at 10:20 AM. Crews were done at 3:10 PM.

Obra , Barry , Pablo , Ryan , & Michael had to work on the grating for the working platform at 81 meters elevation . Crews had to sort the pieces according to their placement , prepare the bolts for the grating supporting beams & the accessories . Crews started at 7:10 AM.

In addition tot hat , crews had to install life lines on the tower crane sections for sections 18 - 20 before erection . They were done at 10:00 AM.

After that , crews had to work on East tower shaft . They had to install one column of bolts . They started at 10:20 AM. Crews were done at 11:45 AM.

In the afternoon , crews had to bolt the grating support beams on the platform . Crews started at 12:40 PM. They were done at 3:00 PM. Tower crews had to wrap up their tools & equipment . They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 207 **Date:** 19-Nov-2010 **Friday**

Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No
			8.00	0.00	0.00	0.00	<input type="checkbox"/>