

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 208 Const Calendar Day: 440 Date: 22-Nov-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the weekly safety meeting at 7:15 AM. Crews had to work on the erection tower from 97 to 112 meters elevations , & work on the working platform at 81 meters elevation . They started at 7:20 AM.

Jacob & Casey had to work on the barge & on the W line , Jeffery had to work on the top deck rigging materials to the site . Crews started at 7:30 AM.

In addition to that , crews had to work with the other crews in all areas to the end of the shift .

Carlos , Jaime . Kevin , Jeffery , & Tony had to work on the temporary tower erection from 97 to 112 meters elevation . Crews started at 8:15 AM.

Nicolaus flew the North West vertical member at 8:15 AM. Crews had to set it in place & install the bolts . Crews were done at 9:00 AM.

Then , crews had to set the West truss , & the North East corner vertical support . They started on the West truss at 9:15 AM. Crews were done at 10:20 PM. They started on the North East member at 10:40 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to set the North truss . They started at 1:15 PM. Crews were done at 2:20 PM.

In addition to that , crews had to set the West beam & the bracing beams for the working platform at 112 meters . They started at 3:15 PM. Crews were done at 5:10 PM.

Obra , Barry , Michael , Pablo , & Ryan had to work on the working platform at 81 meters elevation . Crews had to install the remaining bolts for the grating supporting beams , snug , mark the bolts for 1/3 turn & pretension them . Crews started at 7:30 AM.

In addition to that , crews had to set the grating sheets , & fix them in place with the grating accessories . They were done at 5:10 PM. All crews had to wrap up their tools & equipment .they left at 5:20 PM.

Splice plates for lift 2 lift 3 were delivered to the site at 4:00 PM.

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
-----------	---------------	---------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 053	T-L02-STW.053	Tower Lift 02 Strut West Erect structural steel (bridge tower)
-----------	---------------	---------------	--

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 208

Date: 22-Nov-2010 Monday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			