

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 217 Const Calendar Day: 440 Date: 22-Nov-2010 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** RainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Sporadic showers and cold



Thanh Le and David Bradd are not in today. I observed field operations throughout the day today.

W-LINE:

- Bolt up Counterweight (CW) #16. This is the 4th CW from Pier W2 going East. Tested 10% of the bolts used to attach the CW to the OBG segment. Roberto Hernandez and Rich Garcia with Salvador as QC.
- Set up Barrier Rails on top of Lift 1W
- 7W/8W welding of the South Side Panel, lower third. Huang brothers
- 8W/9W welding the North and South ends of the Bottom Plate, (D). Kit Lai, Pei Wuang, and James Zhen.
- 8W/9W welding of the Top Deck, (A).
- Sporadic weld repairs

E-LINE:

- Bolt testing at CB11/9E web plates along the Top, Bottom and Exterior webs of both East and West cells. Matt Holt and Salvador.
- Bolt installation at CB12/9E along the Top in both East and West cells, and the West exterior web. Nathan Kaai, Steven ??, ??? Matt Holt
- 7E/8E welding of the North Type 2 and Type 10 stiffeners. Jorge Lopez
- 8E/9E cover pass preparation of the Bottom Plate, (D), weld. Rodger Alexander Blanco

Accrued 2.5 hours of overtime today documenting and covering the Contractor's hours.

