

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:47 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 211 Const Calendar Day: 447 Date: 29-Nov-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the erection tower , & work on the tower crane . They started at 7:20 AM.

Augie & Casey had to work on the W line rigging materials to the sits & work with the other crews on the tower crane erection .

Obra , Barry , Michael , Pablo , & Ryan had to work on the erection tower . Crews had to connect the ladders at the connections between 81 & 97 meters elevations . Crews had to set the 1.2 meters sections , install the brackets & bolt them in 3 locations. Crews started at 7:30 AM.

In addition to that , crews had to work on the top platform at 112 meters elevation , & they had to prepare for the erection tower next lift . Crews were done at 8:30 AM.

After that , crews joined the other crews on the tower crane extension to the end of the shift .

Carlos , Tony , Jacob , Kevin , Jaime , & Jeffery had to work on the tower crane . Crews had to extend the tower crane from 115 to 131 meters elevation . Crews started at 7:30 AM. They had to set the cantilever beam & the slider under the cockpit . Nicolaus flew the assembly to the site at 7:45 AM. Crews had to set it in place & install the bolts . They were done at 8:20 AM.

After that , crews had to fly the 1st section , set it on the slider , place the counter weight , remove the bolts between the lifting frame & the main shaft , lift the top section of the tower crane , slid the 4 meters section , lower the cockpit , install the bolts , & lower the counter weight . Crews started on the 1st section at 8:40 AM. They were done at 11:20 AM.

Following the same procedures as the previous section . Crews started on the 2nd section at 11:30 AM. They were done at 2:00 PM. Elevation 123 meters .

They started on the 2rd section at 2:30 PM. They were done at 3:30 PM. They started on the 4th section at 3:40 PM. Crews were done at 5:45 PM. Elevation 131 meters . Crews had to install all the bolts & pretension them . Crews were done at 5:45 PM. Tower crews left at 5:50 PM.

Earl & Todd had to work on the erection tower . Crews had to weld 4 lugs for the winches at 83 meters elevation . Crews had to prepare their tools , equipment , reroute the power line , clean the welding area , & weld the lugs . They started at 7:40 AM. Crews were done at 10:00 AM. They had to wrap up their tools & equipment . Crews left at 10:30 AM.

Carlos , Luis , & Jose had to work on the top of the footing box . Crews had to clean the site , & remove the excess materials . They started at 10:30 AM. Crews were done at 3:00 PM. They left at 3:10 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 211 Date: 29-Nov-2010 Monday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	OBRA PAULK	0.00	2.50	0.00	2.50		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.50	0.00	10.50		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDING MACHINE, MILLER 250 AMP	3.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	2.50	0.00	0.00		No	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>