

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 221 Const Calendar Day: 448 Date: 30-Nov-2010 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 30-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Partly cloudy and cool (50's)

**OFFICE WORK:**

- Punchlist
- 0800 hrs Staff Meeting
- Prepare for hosting the bi-weekly Safety Meeting

FIELD WORK:

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line.

E-LINE:

- Bolt test at CB12/9E web plates
- Weld at 8E/9E
- Weld up Lifting Lug holes and "Watermelon" holes

W-LINE:

- Started bolting up the Counterweights, but the crew was pulled off in the morning
- Move access platform on the outside of CB11 from the E-Line to the W-Line for bolting there.
- Welding of the Top Deck, (A).

Accrued 2 hours of overtime documenting and covering the Contractor's hours.

