

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 018 Const Calendar Day: 455 Date: 07-Dec-2010 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation

Condition morning: Fog Afternoon: Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crew continue working on the bolting up the façade at the 53M.

In the morning, Kevin's crew work on the access ramp from the OBG to the tower at the 53M. After the access ramp were complete, the crew continue with bolting the 65M façade plate. They bolted the south façade in between the South and East shaft. The crew move to work on the East façade plate in between the North and East shaft.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary:

Dispute

Tower Activities 053 T-L01-SFE.053**04-0120F4 Bid Item: 053 T-L01-GRT.053 Tower Lift 01 Grout Baseplates Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 018

Date: 07-Dec-2010 Tuesday

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TSE.053 Tower Lift 01 Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TSW.053 Tower Lift 01 Tower SW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-SPD.053

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ESE.078 Tower Lift 01 External Paint Tower SE

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ESW.078 Tower Lift 01 External Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-INE.078 Tower Lift 01 Internal Paint Tower NE

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ISW.078 Tower Lift 01 Internal Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L01-ISE.078 Tower Lift 01 Internal Paint Tower SE

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 018

Date: 07-Dec-2010

Tuesday

