

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:47 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 022 Const Calendar Day: 465 Date: 17-Dec-2010 Friday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 05:00 AM 04:30 PM Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Scatter rain

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karber	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**Tower Activities 053 T-L01-SFE.053**

Kevin's crew finish placing and snug-tightening the Strut Façade bolt at 38M around 9am. They moved their operation to 65M.

☐**04-0120F4 Bid Item: 053 T-L03-TSW.053 Tower Lift 03 Tower SW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	4.00	0.00	12.00		<input type="checkbox"/>

**Diary:**

Dispute

**Tower Activities 053 T-L03-TSW.053**☐

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Tern, Ae

**Diary #:** 022

**Date:** 17-Dec-2010

**Friday**

---

ABF work on Lift 3 East shaft erection.

The day crew under James Sturgeon start from 6AM-6PM. Tower Lift 3 East shaft start lifting at 4:20AM. At 6:30AM, it was detach from the barge. Matt, Steve and Rigo operate the gantry. James, Ethan, Casey and Chamberlain work on removing the lifting attachment and preparing tower placement. At 2PM the tower shaft reaches the highest elevation and start moving horizontally into location. The East tower touch-down at 2:45PM. A minimum of one row of bolts were placed and the gantry was released from the tower shaft at 3:15PM.

Obra's crew work on bolting the splice 2 plate on the West shaft. Permanent bolts were installed and snug-tight. They also help with setting the East shaft at 2PM. The crew work on installing the permanent bolt on the East shaft.