

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 227 Const Calendar Day: 466 Date: 18-Dec-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 08:00 am 04:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF gantry morning crews continued to lift the North tower shaft lift 3 . At 10:00 AM. The tower shaft was at 50 meters elevation . Bolting crews continued to work on the East tower shaft installing more permanent bolts .

The North tower shaft was at 115 meters elevation at 1:10 PM. Mathew had to bring the shaft inside the erection tower above lift 2 . The North tower shaft was on the top of lift 2 at 1:40 PM.

After that , Casey , Mathew , & Steve had to release the spreader beam from the tower . Shaft . Crews had to remove the pins & keep the swindle in place to be disassembled & pulled out of the site on Monday . Crews started at 3:00 PM. they were done at 3:20 PM.

Obra , Barry , Michael , Pablo , & Ryan continued to work on the East tower shaft lift 3 . Crews had to add more rows of bolts on the skin plates & snug them .

In addition to that , crews had to use hydraulic jacks to bring the plates together & lock them plates . Crews were done at 1:30 PM.

After that , crews had to work on the North tower shaft touch down . Mathew C , Ethan , & James joined them . Crews had to align the tower shafts , lock it in place using hydraulic jacks on the A & E plates , drive drift pins , install the minimum required number of bolts & snug them . , install more row of bolts on all sides of the shaft . Crews were done at 3:00 PM. All tower crews had to wrap up their tools & equipment . They left at 3:30 PM.

Check Ae report for early morning activites .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 227 **Date:** 18-Dec-2010 **Saturday**

Ironworker	JNM	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE								
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	0.00	9.00	0.00	9.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	9.00	0.00	9.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	9.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	9.00	0.00	9.00		<input type="checkbox"/>