

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:47 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 251 Const Calendar Day: 489 Date: 10-Jan-2011 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 30-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Partly cloudy and cool

☐

See Thanh Le's diary for details on the W-Line and David Bradd's for the E-Line.

•0630 Field visit to observe Lift 10W being erected. Made sure that Step 3B was achieved at the necessary locations prior to lifting 10W. All locations were at Step 3B or further.

•Punchlist review

•Review Plans and Specs

Accrued 1 hour of overtime documenting and covering the Contractor's hours.

