

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 21-Nov-14 **Time** 5:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 036 Const Calendar Day: 497 Date: 18-Jan-2011 Tuesday Inspector Name: Tern, Ae Title: Transportation Engineer

04-0120F4 04-SF-80-13.2/13.9 Self-Anchored Suspension Bridge

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny and cold

Working Day 🗸 If no, explain:

Diary:

Tower Activities

ABF's crew continue the Struts bolting operation at the 38M elevation.

John, Matt and Lorenzo are using the hydraulic torque wrench to tension the A490 geomet bolts on the bottom flange of the East struts. At 8:30 AM, they finished working on the East struts and move to work on the bottom flange of the West Struts. Guo and Tan work on tensioning the South, North and East strut façade plate.

Torque test were performed on the following location:

- Top flange of the East-inner and outer strut (tested with regular torque wrench).
- Bottom flange and the Web of the East-inner and outer (tested with Hydraulic Torque wrench).

04-0120F4	Bid Item: 053	T-L01-SFE.053	Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/F	FLUOR, A JV						
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		