

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:06 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 252 Const Calendar Day: 498 Date: 19-Jan-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 109 meters , & work on splice 2 . Crews started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the facades at 109 meters . Crews had to snug , mark for 1/2 turn , & pretension the bolts inside the tower shaft , snug the self lock bolts , & install the remaining corner brackets . Crews started at 7:00 AM.

In addition to that , Obra had to adjust the rubber seal on the cross bracing pins & install new stainless steel washers .

Barry , Carlos , & Michael had to work on the vertical stiffeners in the South tower , splice 2 . Crews had to pretension the remaining 150 bolts on lift 3 side . They had to use the Enerpac hydraulic machine . They started at 10:30 AM. Crews were done at 3:10 PM.

The Favco tower crane was not operable . Carlos , Anthony , Jacob , Jaime , & Kevin had to work on the preparation for bolting splice 1 . They had to bring the bolts to the site & set them according to their locations . They started at 7:15 AM.

In addition to that , crews had to prepare the bolts for the tower crane . They had to clean & lubricate the bolts .

Anthony , Jaime & Kevin had to work with METS paint inspector on splice 3 . Crews had to open 2 plates in each of the towers in order for the inspector to take paint thickness measurements . Crews were done at 1:00 PM. .

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 252 **Date:** 19-Jan-2011 **Wednesday**

Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
*E0090562	TOWER CRANE						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>