

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:11 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 014 Const Calendar Day: 500 Date: 21-Jan-2011 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition overcast, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

I arrived at the site at 1430 and discussed the day's activities with Tom Colombo. He said they worked the entire shift on laying out the PS-5 along the E-5 line (north side of the EB deck). Rick K. also worked an hour trimming the WT portion of the PS-5 pipe support to avoid interferences with the diverter plate (See response to RFI 2084).

☐**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

General Comments**122 0-000-000.122**

the crew worked the whole day laying out and welding the PS-5 WT section to the deck tabs.

☐**PS-5****122 0-000-000.122**☐**CCO-124 Bid Item: 001 0-RFW-EFA.124 Remove Formwork Inside W2**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary:

Dispute

CCO # 124**001 0-RFW-EFA.124**☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 014

Date: 21-Jan-2011 **Friday**

Trim WT portion of the PS-5 to avoid conflicts with the diverter plate on the north side of the eastbound deck.