

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 042 Const Calendar Day: 506 Date: 27-Jan-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition sunny (cold)

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF's crew continued the Struts bolting operation at the 65M elevation.

Kevin's crew work on bolting the West-inner and outer struts on West shaft skin A. Matt, Lorenzo and John work on aligning and installing the A490 geomet bolts on the interior side of the top and bottom flange. Guo and Wei work on aligning and installing A490 geomet bolts on the exterior side.

The following RoCap set# were installed:

DH4GM300004 (M30x220)

-The web and the top and bottom flange of the West-inner and outer strut on the skin A West shaft connection.

DH4GM300006 (M30x250)

-Angle plate for West-inner and outer struts through Skin A of West shaft.

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

