



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:37 AM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 054 Const Calendar Day: 510 Date: 31-Jan-2011 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 22-Aug-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:

#### Diary:

Dispute

##### Work description.

The ABF crews were involved in two activities on the W2 saddles and Hinge K as follows:

1. The first group of 3 people, the crane operator and two workers were involved in connecting the brackets for future adjustment of the East and West saddles.

Equipment: Crane G- Grove, ABF # 002363

2. The second group of 3 people were involved in setting up the scaffolding needed for framing around the hinge K in order to make possible the grouting process behind the hinge. These group of 3 people are:

- Joseph A. Gallegus JR
- Gary Pene
- Jasmin Goriuyac

Some pictures are attached to show the detail of their activities.

#### Attachment



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 054

Date: 31-Jan-2011

Monday

