

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 265 Const Calendar Day: 514 Date: 04-Feb-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 07-Feb-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Sunny

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on splice 2 on the North & East tower shafts , & work on the gantry erection . They started at 7:00 AM.

Carlos , Barry , & Michael had to work on the North tower shaft . Crews had to work on the longitudinal stiffeners lift 3 side .

Barry , & Michael had to work on the bolts behind the longitudinal splice plates . Crews had to mark the bolts for 2/3 turn & pretension the bolts from the heads . They started at 7:10 AM.

Carlos had to snug the bolts on the longitudinal stiffeners lift 3 side . He started at 7:15 AM.

Dustin , Kimo , & Ryan had to work on the East tower shaft . Crews had to work on the longitudinal stiffeners lift 2 side . Kimo had to snug , mark 1/2 turn for the 210 mm. bolts , & mark 2/3 turn for 220 , 230 , & 240 mm. bolts . He started at 7:10 AM.

Ryan & Dustin had to work on the the last stiffener on lift 3 side . Crews had to pretension the bolts from the heads . They started at 7:10 AM. Crews were done at 8:30 AM.

In addition to that , crews had to test 10% of the bolts from the heads using the torque wrench . They were done at 9:00 AM.

After that , all crews had to remove the scaffold , pull out of the tower shaft the excess materials , & work on house keeping . They were done at 11:00 AM.

Then , crews continued to work on the longitudinal stiffeners lift 2 side to the end of the shift .

David , Charlie , Edward , Richard , & Roger had to work on splice 1 . Crews had to bring materials to the site & lower the bolts , washer , & nuts for the longitudinal stiffeners inside the tower shafts .

In addition to that , crews had to set the bolts for the splice plates for the tower skin around the tower shafts . Crews started at 7:10 AM.

Carlos , Anthony , Augie , Casey , Jacob , Jaime , & Kevin had to work on the erection tower . Crews had to erect the East & West cross beams with the cat walks . Crews started on the East cross beam at 8:00 AM. They were done at 9:00 AM. They started on the West cross beam at 9:10 AM. Crews were done at 10:00 AM.

After that , crews had to install the bolts & pretension them on the cat walks , & cross beams . They had to work with ABF surveyors on the gantry supporting I beams adding more shims , adjusting the elevations of the beams , & working with the welders on the gantry bearing pads .

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

Earl , Eric , & Ian had to work on the South elevator , stair case , & the bearing pads for the gantry supporting I beams . Crews started at 7:30 AM. They were done at 3:00 PM. They left at 3 20 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 265

Date: 04-Feb-2011 **Friday**
04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHARLIE GIGUERE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2083	WELDING MACHINE, MILLER 250 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2082	WELDING MACHINE, MILLER 250 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>