



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:17 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 235 Const Calendar Day: 519 Date: 09-Feb-2011 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0.00"

Condition Sunny with moderate winds

Working Day ☒ If no, explain:

Diary:

Dispute

Work description.

- See Alex Schmidt's diary for ABF and Concos labor, equipment, and operations in regards to the Jacking Saddle/Frame assembly and the Hinge K pipe beam assembly grout pad formwork.



Attachment



The jacking saddle/frame placed close to the final position and secured to temporary supports.



ABF ironworkers lifting the tie rods of the jacking saddle/frame lifting frame prior to erection.



Erection of the jacking saddle/frame in progress.



The jacking saddle/frame in position at the W2 cap beam.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 235

Date: 09-Feb-2011


Wednesday



Manitowoc Ringer crane supporting the cradle while the jacking saddle/frame is being connected to the temporary supports on the W2 cap beam.



Jacking frame legs seen from inside the southwest void area of the W2 cap beam.



Jacking saddle/frame erection seen from the top of the Yerba Buena Island.



Erection of the jacking saddle/frame in progress.



Erection of the jacking saddle/frame in progress.



ABF ironworkers connecting the jacking saddle/frame to the temporary supports.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 235

Date: 09-Feb-2011

Wednesday



Erection of the jacking saddle/frame in progress.



ABF placing bike path panels on crossbeam number 1.



ABF ironworkers preparing to move the counterweight and transfer the center of gravity on the cradle since the jacking saddle/frame is supported.



Erection of the jacking saddle/frame in progress.