

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:02 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 269 Const Calendar Day: 524 Date: 14-Feb-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Feb-11 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on splice 1 , & work on splice 2 ,

Due to the heavy wind the tower crane was shut down . The erection tower crews were sent home after the safety meeting at 7:30 AM.

Kimo & Obra had to work on splice 2 on the North tower shaft . Crews had to snug & pretension the remaining 10 bolts ( Column 88 on the corner between plates A & E ) . They started at 7 :40 AM. Crews were done at 8:00 AM.

After that , crews had to test 10% of the bolts , pull out of the site their tools & equipment . They were done at 8:25 AM. Crews left at 8:30 AM.

The North tower shaft is completed , tested , & cleaned . ABF crews waiting for 22 - 6 mm. washers to install them on the bolts that interfere with the longitudinal stiffeners on the heads to complete the work & to accept the North tower shaft .

David , Edward , Richard & Roger had to work on splice 1 . Crews had to pull out of the site the temporary bolts which were used for the tower erection from the South tower shaft .

In addition to that , crews had to lower the permanent bolts for the West tower shaft , set them on the working platform at 49 meters around the West tower shaft . They started at 7:30 AM. Crews were done at 8:55 AM. Crews were called to go to Pier 7 . They left at 9:00 AM.

In the office I had to work on Title VI training for 2 hours . It was completed & the completion certificate was issued .

04-0120F4 Bid Item: 053 T-L02-BSW.053 Tower Lift 02 Bolt Tower SW

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	1.00	0.00	0.00	1.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 269

**Date:** 14-Feb-2011

**Monday**

---

