

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 061 Const Calendar Day: 524 Date: 14-Feb-2011 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Work description.**GENERAL WORK**

1. ABF crew started disassembling the Manitowoc Crane.

ABF Crews:

- Hernandez, Roberto (IWJ)
- Hernandez, Walter (IWJ)
- Kubala, Jerry (IWF)
- Rios, Gabriel (IWJ)
- Calzascia, Jonny (IWJ)
- Bill, Azger (IWJ)
- Garcia, Rihard (IWJ)

Equipments: LIEBHERR LR 1300, and its Operator

Forklift, Operator: Ross, Scotty

The rental trucks for hauling the crane pieces.

SCAFOLDING AND HINGE K FRAMING

2. ABF crews were involved mostly in solving the water leakage problem by caulking on both the East and West sides.

3. In the afternoon Jason Gramlick from METS, checked the west side framing for any opening with BORESCOPE, it was observed that ABF has dumped a powder named "EMACO 503" which stops flowing of water. Alex Schmit and Mat Bruce were also present in the testing process. Apparently 75% to 80% of the bucket has been dumped into the framing.

ABF Crews:

- Gary Pene
- Jasmin Goranyac

Attachment

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 061

Date: 14-Feb-2011

Monday

