

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 047 Const Calendar Day: 527 Date: 17-Feb-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain and Wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Strut bolting operation at 65M elevation.

Matt, John and Lorenzo work on replacing A490 geomet bolts on bottom exterior flange East-inner strut skin A North shaft. At 9:05AM, the hydraulic torque wrench broke and leak whole bunches of hydraulic fluid onto the bottom façade plate in the East strut. Guo and Wei work on aligning and installing the A325 galv bolts on the bottom angle plate of strut façade that connect to the tower shaft at the West strut façade. Luis and Eduardo work on aligning and placing the A325 galv bolts on the side strut facade plate of the South strut facade.

Kevin's crew was send home at 10:00AM due to severe rain and wind.

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	3.00	0.00	0.00	3.00		<input type="checkbox"/>

