

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 049 Const Calendar Day: 532 Date: 22-Feb-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 02-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Tower strut bolting at 43M elevation.

Jerry's crew work on removing the temporary bolts and drip pin and installing the A490 geomet bolts at the 43M struts. Roberto, Felix and Walter work placing the top and bottom exterior flange bolts on the West-inner and West-outer struts and also the North strut. Richard and Johny work on the interior flange of the West shaft.

At 3:30PM, Jerry's crew when to work elsewhere.

Torque varification were done on the the following location:

-DH4GM300023 (M30x200)

-Top and bottom exterior flange of West-inner strut at the West shaft connector

-DH4GM300019 (M30x220)

-All of the top and bottom exterior flange of North strut.

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELED	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHNNY CALZASCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

