

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 275 Const Calendar Day: 533 Date: 23-Feb-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 04-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the gantry , & work on splice 1 on the South & West tower shafts . They started at 7:00 AM.

Carlos , Anthony , Augie , Casey , Jaime , & Kevin had to work on the gantry . Crews had to lower the gantry cables from 80 meters to the barge level . They started at 7:20 AM. At 12:00 PM. The gantry cables were at 25 meters elevation . At 2:00 PM. They were at 10 meters .

In addition to that , crews had to fly materials in & out of the tower . Work with the other crews on the site to the end of the shift .

Carlos , Dustin , Guo , Michael , & Pablo had to work on splice 1 on the South tower shaft . Crews had to pretension the bolts on the longitudinal stiffeners , lift 1 & 2 sides . They had to snug , mark 1/2 turn for the 210 mm. bolts , mark 2/3 turn for the 220 , 230 , & 240 mm. bolts , & pretension them .

Carlos , Pablo , & Guo were done at 2:30 PM. Crews had to wrap up & mobilize their tools , equipment , air hoses & power lines to the West tower shaft . Crews were done at 3:30 PM. Crews joined Obra & Ryan on the West tower shaft to the end of the shift .

Michael , & Barry were done at 4:50 PM. Crews had to wrap up , prepare to close the South tower shaft after removing the scaffolds , & work on house keeping .

Dustin had to test 10% of the bolts on the longitudinal stiffeners , lift 2 side using the Enerpac high torque machine . He started at 4:10 PM. He was done at 5:15 PM. 7 bolts failed . Dustin had to touch them up . One bolt was stripped . He had to change it .

Obra & Ryan had to work on the remaining bolts from the heads for the bolts that interfere with the longitudinal stiffeners . Crews had to snug , mark 2/3 turn , & pretension the bolts . Crews started at 7:15 AM. They were done at 10:30 AM.

After that , crews had to test 10% of the bolts from the heads , & pull out of the site & mobilize to the West shaft their tools & equipment . They started at 10:40 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work on the West tower shaft . Later Carlos , Pablo , & Guo joined them . They had to pretension the bolts on the tower skin splice plates . Crews had to mark 2/3 turn , & pretension the bolts .

In addition to that , crews had to work on the longitudinal stiffeners . They had to place shims where is required , drive drift pins , & install the bolts .

All tower crews were done at 5:15 PM. They left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 275

Date: 23-Feb-2011

Wednesday
Contractor: AMERICAN BRIDGE/FLUOR, A JV

Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment
Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		