

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:00 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 278 Const Calendar Day: 536 Date: 26-Feb-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-Mar-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on splice 1 on the East & West tower shafts . They started at 7:00 AM.

Obra , Barry , Carlos ,Guo , Michael , Pablo , & Ryan had to work on the West tower shaft t. crews had work on the longitudinal stiffeners . They had to snug , mark 1/2 turn for the 210 mm. bolts , 2/3 220 , 230 , & 240 mm. bolts , & pretension them . They started at 7:10 AM.

Barry , Carlos , Pablo & Ryan were done at 2:00 PM. Obra , Guo , & Michael continued to work on the longitudinal stiffeners to the end for the shift .

Barry , Carlos , Pablo , & Ryan had to work on the bolts that interfere with the longitudinal stiffeners Crews had to mark 2/3 turn & pretension the bolts . They started at 2:15 PM.

Anthony , Augie , Jacob , & Kevin had to work on the East tower shaft . Crews had to work on the splice plates . They had to bring the plates against the tower skin plates using 4 hydraulic jacks .

Crews started on the 2nd side of the C plate at 8:00 AM. Install , snug the 240 mm. bolts , & remove the temporary bolts . They were done at 10:00 AM.

Then , crews had to work on the D & E plates . Following the same procedures as on the previous plate . Crews started on the D plate at 10:30 AM. They were done on the E plate at 2:30 PM. 2 sides were done on the D plate , & 1 side was done on the E plate .

No 270 mm. or 280 mm. bolts on the site . Crews had to use temporary bolts on the D plate . The ventilation area left empty with no bolts , only few temporary bolts were used to keep the end of the splice plates in contact with the tower skin .

At 2:30 PM. Crews Joined Carlos , & Jeffery on the erection tower . Crews had to install winches for the shaft rotation during the erection .

Carlos & Jeffery had to work on the preparation for the tower erection , work with the other crews , fabricate plates & brackets for the winches to be set on the working platform at 112 meters . All tower crews were done at 3:10 PM. They had to wrap up their tools & equipment . Crews left at 3:20 PM.

**04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STEWART	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 278    **Date:** 26-Feb-2011    **Saturday**

Ironworker	JNM	Guo Chen	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MICHEAL BALWINSKI	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	8.00	0.00	8.00	<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0090562	TOWER CRANE						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>