

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 538 Date: 28-Feb-2011 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition clear, warm

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
S/N KF9374	WELDING MACHINE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
AHERN 4780	125' BOOM LIFT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary:**General Comments 126 0-000-000.126**

I arrived at Pier W2W at 1400 and discussed the day's activities with Hector Garcia. He said that Tom Colombo had just left the site, but would return later the day. All the crew had been working on installing the 4NPS Compressed Air line up the W2W column. The lower 20 meters of the pipe run had been installed, and the crew was in the process of lifting the upper run.

