

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:02 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 205 Const Calendar Day: 539 Date: 01-Mar-2011 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Wilcox, Jason

Approved Date: 22-Sep-11 Status: Approved

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge****Weather****Temperature** 7 AM 12 PM 4PM**Precipitation** **Condition**Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L11-OBG.056 E Line Lift 11 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WALTER HERNANDEZ-ZELED	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments** 056 E-L11-OBG.056☐

ABF aligned the OBG lifts 10E and 11E previously. Yesterday they bolted and welded the joint to meet minimum seismic safety standards. Today they expanded their work by installing more bolts and pins, and by continuing welding.

**04-0120F4 Bid Item: 056 E-L11-ALB.056 E Line Lift 11 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DATHAN KAAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELED	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments** 056 E-L11-ALB.056☐

ABF ironworkers bolted OBG L10E/L11E. Welding on the "A" and "C" faces continued--see the welding report for details. See my March 3, 2011, diary for the RC set numbers for the bolts used in this work.

**04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 205

Date: 01-Mar-2011

Tuesday

04-0120F4 Bid Item: 102 0-000-000.102 WIND VORTEX GENERATOR PLATES

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW WISTRICH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Diary:

Dispute

**General Comments** 102 0-000-000.102

ABF ironworkers installed, and I tested, bolts at the wind vortex generator at PP54, which lies at the joint of L6W and L7W.

Bolts used: M20X80 DHGM200051

☐