



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 250 Const Calendar Day: 539 Date: 01-Mar-2011 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation 0.00"

Condition Partly Overcast

Working Day ☒ If no, explain:

Diary:

Dispute


Work description.

- Continued to prepare for the upcoming grouting operation of the Hinge K pipe beam assembly grout pads. Also calculated volume quantities for the grout and water to be used for the bearing pad.
- See Abbas Iranmanesh's diary for ABFs labor, equipment, and operations in regards Hinge K pipe beam assembly grout pad formwork and water testing.

Attachment



Water observed leaking from the front end of the W2W Hinge K pipe beam assemblies while the SWPPP work was in progress.



ABF still working on SWPPP measures and sealing water leaks in the formwork. The W2W Hinge K pipe beam assemblies are shown in this photo.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 250

Date: 01-Mar-2011

Tuesday



Water observed leaking from the front end of the W2E Hinge K pipe beam assemblies while the SWPPP work was in progress.



Hose used to add water in the Hinge K grout pad formwork.