

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:13 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 004 Const Calendar Day: 539 Date: 01-Mar-2011 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

FWS oversight

Installation of 4NPS Compressed Air at the W2W Column

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
S/N KF9374	WELDING MACHINE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
AHERN 4780	125' BOOM LIFT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
S/N KF9374	WELDING MACHINE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary:

Dispute

General Comments 126 0-000-000.126☐

I arrived at W2W at 1415 and discussed the day's operation with Tom Colombo. He said the whole crew had been working on installing the 4 NPS Compressed Air line up the column. Hector Garcia was operation the man lift, and Rick Kavii was grind the welded joint just above the sixth PS-9. I noted that all the welded joints of the 4NPS and 2 1/2 NPS pipe attached to the vault cap had been bought off by the welding QA inspector (Smith Emory).

Attachment

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 004

Date: 01-Mar-2011

Tuesday

