

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 080 Const Calendar Day: 542 Date: 04-Mar-2011 Friday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:00 AM 16:00 PM Break: 01:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 04-Mar-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:

04-0120F4		Bid Item: 053		T-L01-TNE.053		Tower Lift 01 Tower NE Erect structural steel (bridge tower)					
AMERICAN BRIDGE/FLUOR, A JV											
04-0120F4		Bid Item: 078		T-L02-ISW.078		Tower Lift 02 Internal Paint Tower SW					
CERTIFIED COATINGS COMPANY											
Labor											
Trade		Class		Name		RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		CERTIFIED COATINGS COMPANY									
Painter		FOR		MIKE GAYA		0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		FOR		TONY KATRONES		0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4		Bid Item: 078		T-L02-ISW.078		Tower Lift 02 Internal Paint Tower SW					
AMERICAN BRIDGE/FLUOR, A JV											
CCO-096		Bid Item: 001		0-FSW-EFA.096		Field Site Work					
AMERICAN BRIDGE/FLUOR, A JV											
Labor											
Trade		Class		Name		RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		AMERICAN BRIDGE/FLUOR, A JV									
Ironworker		APP		TODD JACKSON		8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		APP		PAUL FAMBRINI		8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		JNM		ERIC SPARKS		8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		APP		IAN MURPHY		8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		JNM		RICHARD BAZEWICZ		8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker		FOR		FRANK BRAJKOVICH		8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment										Rental Company	
Equipment ID		Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute		
Contractor:		AMERICAN BRIDGE/FLUOR, A JV									
002212		ALL TERRAIN VEHICLE, 4-WHEEL DRIVE						No			
				0.00	0.00	0.00	0.00		<input type="checkbox"/>		



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 080

Date: 04-Mar-2011 Friday

002131

FORK LIFT TRUCKS

No

0.00 0.00 0.00 0.00

☐

Diary:

Dispute

General Comments

001 0-FSW-EFA.096

☐

South Shaft

Mike Johnson and Fred Von Hoff perform NDT test in the morning

Jason Collins, Rich Garcia, Sal Sandoval continue welding CJP and the 23mm fillet weld (10 hrs)

East Shaft

Mike Johnson and Fred Von Hoff perform NDT test in the morning

Rick Clayborn, Gil Peralta finish welding the CJP root passes. (10 hrs)

They start welding the PJP root passes and the 23mm fillet weld root passes.

This shaft is continuously heated by the Proheat machine. The skin temperature is measured to be 450 Fahrenheit.

They start welding the PJP in some areas.

Yard

ABF takes off the pin assembly and transfer cart from the tip-up barge.

Attachment

