

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 286 Const Calendar Day: 546 Date: 08-Mar-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade & struts at 119 meters , & work on splice 3 . Crews started at 7:00 AM.

Augie & Casey had to work on the barge rigging materials to the site . & work with the other crews on the erection .

Carlos , Anthony , Jacob , Jaime , Jeffery , & Kevin had to work on the struts . Nicolaus flew the 1st strut for the East side at 7:25 AM. Crews had to set the struts on the East , West , & North side . They had to set & secure the struts in place . Crews were done at 11:00 AM.

After that , crews had to place the pins on the cross bracing . They started at 11:10 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work on the North façade . They had to erect the elevator opening & side plates . They started at 12:40 PM. Crews were done at 2:00 PM.

Then , crews had to work on the South bottom plate . They had to trim the ends of the plate & paint them . Crews were done at 2:10 PM.

At 2:15 PM. one section of the grating on the South East side of the platform slipped under Jaime . Jaime & the grating fall to the working platform at 112 meters. Jaime was injured . ABF crews called for help . The Safety coordinators , ABF crews & managers pulled him out of the site & he was taken to the hospital by SFFD at 2:30 PM.

All activities were stopped . Crews had to check on the gratings on the working platform at 112 , & 117 meters until the labors came to the site at 3:00 PM. Crews had to wrap up their tools & equipment . They left at 3:30 PM.

Jose A . Rick , Jose M. , Luis , Jose P. Vector , & Jose H. came to the site at 3:00 PM. Crews had to remove all the excess materials , & pull them out of the site , work on house keeping to clear the area . check the gratings , add tie wires on the gratings in addition to the grating clamps , & prepare for the welders to weld the gratings to the existing beams . Crews were done at 5:10 PM. They left at 5:20 PM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on splice 3 for the 2nd day . Crews had to install the remaining permanent bolts on the South & West tower shafts . They started at 7:15 AM.

In the afternoon , crews had to drive the drift pins out , prepare the hydraulic jacks & hoses to work on the South tower splice & tower skin plates . Crews had to stop at 2:15 PM. after Jaime incidents .

Obra , Carlos , & Barry had to pull Jaime out of the site until the paramedic unit arrived . All other crews had to work on the gratings . They were done at 3:20 PM. Crews had to wrap up their tools & equipment . They left at 3:30 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 286

Date: 08-Mar-2011 **Tuesday**

04-0120F4	Bid Item: 053	T-L04-ASW.053	Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>