

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 059 Const Calendar Day: 547 Date: 09-Mar-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Kevin's crew work on the strut façade bolting at 33M elevation. John and Matt work on bolting the strut façade angle that connect to the tower skin inside the East tower shaft. They also work on the torque varification for the A325 strut façade bolts. Luis, Ed and Tan work on the exterior of the tower shaft. Lorenzo and Kimo work on bolting the strut façade angle that connect to the tower skin inside the South tower. They also work on the torque varification for the A325 bolts inside the South tower.

The A325 strut façade bolts were torque varified at the following location:

At 33M elevation:

-DHGM240079 (M24x190)

-Top and bottom façade through skin-A East tower.

-Top and bottom façade through skin-A South tower.

-DHGM240058 (M24x130)

-Top and bottom façade through skin-E East tower.

-Top and bottom façade through skin-E South tower.

-DHGM240059 (M24x150)

-Top and bottom façade through skin-E East tower.

-Top and bottom façade through skin-E South tower.

-DHGM240070 (M24x180)

-Top and bottom façade through skin-E East tower.

-Top and bottom façade through skin-E South tower.

At 38M elevation:

-DHGM240106 (M24x190)

-Top and bottom façade through skin-A East tower.

-Top and bottom façade through skin-A South tower.

-DHGM240058 (M24x130)

-Top and bottom façade through skin-E East tower.

-Bottom façade through skin-E South tower.

-DHGM240059 (M24x150)

-Top and bottom façade through skin-E East tower.

-Bottom façade through skin-E South tower.

-DHGM240070 (M24x180)

-Top and bottom façade through skin-E East tower.

-Bottom façade through skin-E South tower.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 059

Date: 09-Mar-2011

Wednesday

Note:

At 38M elevation, the top façade bolts through skin-E South tower still need to be tensioned.

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-STN.053 Tower Lift 01 Strut North Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV