

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:58 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 289 Const Calendar Day: 549 Date: 11-Mar-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-Mar-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

Because of the Tsunami warning ABF crews came to the site at 8:15 AM. Crews had to work on the struts at 47 meters , work on splice 3 on the South tower shaft , & work for the façade & struts at 123 meters . Crews started at 8:30 AM.

Edward , Rigovertto , & Roger had to work on splice 3 on the South tower shaft . Crews had to work on the longitudinal stiffeners lift 3 & 4 sides . They had to install shims where is required , drive drift pins to align the holes , & install the permanent bolts . Crews started at 8:40 AM. They were done at 12:00 PM.

Casey & Jacob had to work on the barge rigging materials to the site , & they had to work with the other crews on the top decks

Anthony , Jeffery , & Kevin had to unload the barge . Crews had to fly the bolts for the longitudinal stiffeners for the East tower shaft for splice 1 , & store them inside the shaft . Crews started at 8:30 AM. They were done at 10:00 AM.

After that , crews had to fly & set on the W line the top & side plates for the façade at 123 meters , the grating & supporting beams for the permanent platform at 123 meters . Crews started at 10:30 AM. They were done at 12:00 PM.

Obra , Barry , Carlos , Guo , Michael , Pablo , & Ryan had to work on the struts at 47 meters . Obra & Ryan had to work on the top & bottom flanges on the South & East struts . Crews had to snug , mark 1/2 turn , & pretension the bolts . They started at 9:00 AM. They were done at 12:00 PM.

Barry , & Carlos had to work on the North strut . Crews had to remove the corner plates , remove the temporary bolts on the North tower shaft , & install the permanent bolts . They started at 8:45 AM. Crews were done at 12:00 PM.

Michael , Pablo , & Guo had to work on the West struts . Crews had to remove the temporary bolts on the West tower shaft , remove the corner plates , & install the permanent bolts . Crews started at 8:40 AM. In addition to that , crews had to work on house keeping . They had to pull out of the tower shaft , & the façade the temporary bolts . Crews were done at 12:00 PM. All tower crews left at 12:10 PM.

**04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>



ddrRptbyBidItem

Page 1 of 2

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 289    **Date:** 11-Mar-2011    **Friday**

Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	Guo Chen	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	4.00	0.00	0.00	4.00	<input type="checkbox"/>

**04-0120F4    Bid Item: 053    T-L04-ASW.053    Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b**  
**AMERICAN BRIDGE/FLUOR, A JV**

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0090562	TOWER CRANE	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>